BRUHAT BANGALORE MAHANAGAR PALIKE

Package No-14

1. Construction of Classrooms and providing basic amenities to Yelahanka Govt First Grade College in Yelahanka Division
2. Construction of Health Building at B Sector in Ward No.04 in Yelahanaka Satelite Town Sub Division
3. Construction of Samudhaya Bhavana at Best County-III and Providing Gym Equipments at Best County-II in Ward No.03 Yelahanka Sub Division

Item	Description of Work	Unit	BOQ Qty (1)	Executed Qty (2)	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches in hard soil	Cum	1313.00	803.87						
2	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift.	Cum	72.83	29.02						
3	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted.	Cum	75.84	95.38						
4	Providing and laying in position plain cement concrete of mix (M15) with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted	Cum	94.86	7.21						

Scanned by TapScanner

Item	Description of Work	Unit	BOQ Qty (1)	Executed Qty (2)
11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm	Sqm	1610.74	868.75
12	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors	Sqm	90.13	60.26
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth	Sqm	1170.92	342.36
14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase	Sqm	159.21	51.84
16	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum	Cum	312.19	212.24
17	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum, **Ground Floor level**	Cum	68.52	74.45

Scanned by TapScanner

Item	Description of Work	Unit	BOQ Qty (1)	Executed Qty (2)	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
18	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum, **First Floor level**	Cum	39.11	74.45						
19	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum, **Second Floor level**	Cum	39.22	74.45						
28	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required **Ground Floor and Below**	Tonne	78.61	30.33						
29	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, For **First Floor**	Tonne	18.48	14.8						
30	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, For **Second Floor**	Tonne	13.88	14.8						

= % Ececuted with mentioning date

= % Planned

29/3/21

Scanned by TapScanner